

**UTILIZATION OF THE 20% COMPONENT OF IRA FOR DEVELOPMENT PROJECTS
1st QUARTER, CY 2021**

Province, City or Municipality: **PUDTOL, APAYAO**

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks |
|---|----------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|-----------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Social Development | | | | | | | | |
| Rehabilitation of School Building | Malibang E/S | 485,367.06 | Jan, 3, 2021 | March 8, 2021 | 100.00% | 485,367.06 | | completed |
| Improvement and Repair of Public Market | Poblacion | 1,693,009.06 | Dec. 5, 2019 | March 18, 2020 | 100.00% | 1,693,009.06 | | completed |
| Economic Development | | | | | | | | |
| | | | | | | | | |
| Environmental Development | | | | | | | | |
| Construction of Handwashing Facility | Municipal Wide | 1,976,856.93 | Nov. 30 2020 | March 1, 2021 | 100.00% | 291,914.44 | | Completed |
| Construction of Tourism Center Phase II | Lower Maton | 799,818.71 | Nov. 30 2020 | Jan. 15, 2021 | 100.00% | 799,818.71 | | Completed |
| | | | | | | | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JAMES H. A. JADSAC
 Municipal Budget Officer


HECTOR REUEL D. PASCUA
 Municipal Mayor