

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE THIRD QUARTER, CY 2021

Province, City or Municipality: **PUDTOL**

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. Of Extension, if any | Remarks |
|---|-------------|--------------|---------------|------------------------|-----------------|-----------------------------|--------------------------|-------------------------------------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Improvement of EKB Dug-Out (for Temporary Isolation Facility) | Poblacion | 470,515.33 | July 10, 2021 | August 10, 2021 | 100% | 470,515.33 | | Completed |
| Improvement of BHS | Doña Loreta | 498,906.91 | June 20, 2021 | August 4, 2021 | 100% | 498,906.85 | | Completed (not reported previously) |
| Construction of MPDP | Mataguisi | 248,436.91 | Nov. 19, 2020 | December 9, 2020 | 100% | 248,436.91 | | Completed (not reported previously) |
| Improvement of Public Market | Poblacion | 2,995,555.99 | May 7, 2021 | Nov. 3, 2021 | 100% | 1,048,444.60 | | On going (not previously reported) |

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JANE H.A. JADSAC
Municipal Budget Officer


CELSO M. DE LA CRUZ, CPA
Municipal Accountant


HECTOR REUEL D. PASCUA
Municipal Mayor