

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
FOR THE SECOND QUARTER, CY 2021

Province, City or Municipality: **PUDTOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Upgrading of San Mariano-San Jose Brgy. Road at Brgy. San Mariano	San Mariano	4,632,223.43	Nov. 30, 2020	March 1, 2021	100%	4,632,223.43		Completed
Upgrading of Purok 3 Brgy. Road at Brgy. Alem	Alem	3,091,907.45	Nov. 30, 2020	Feb. 27, 2021	100%	3,091,907.45		Completed
Construction/Improvement of Dappa-Dacao FMR	Lower Maton	1,495,123.46	Nov. 19, 2020	February 5, 2021	100.00%	1,495,123.46		Completed (not reported previously)
Construction of ECBJR Multipurpose Building Phase II	Poblacion	2,975,213.37	Nov. 30, 2020	March 2, 2021	100.00%	2,975,213.37		Completed (not reported previously)

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**JANE H. A. JADSAC**  
Municipal Budget Officer

  
**CELSO M. DE LA CRUZ, CPA**  
Municipal Accountant

  
**HECTOR REUEL D. PASCUA**  
Municipal Mayor