


CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE THIRD QUARTER, CY 2022

Province, City or Municipality: **PUDTOL**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Improvement of LDRRMO Restroom	Poblacion	282,797.10	June 23, 2022	July 13, 2022	100%	282,797.10		Completed
Rehabilitation of MWSD Building	Poblacion	338,912.23	Aug. 29, 2022	Sept. 29, 2022	100%	338,912.23		Completed
Construction of Doña Loreta-Pippig-Poblacion Farm to Market Road (1,130.00in.m)	Poblacion, Doña Loreta	10,991,994.38	May 28, 2022	Oct. 6, 2022	56%	6,130,235.27		on-going
Construction of Sta Maria-Cabaggaoan Farm to Market Road (1,380.00 in.m)	Poblacion	10,945,138.24	May 28, 2022	Aug. 31, 2022	62%	6,791,458.28		on-going
Improvement of EKB Memorial Gymnasium and Multi-purpose Building	Poblacion	8,991,994.74	Oct. 5, 2022	June 7, 2022	95%	8,542,395.00		on-going

We hereby certify that we reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


JANEZ H.A. JADSAC
 Municipal Budget Officer


CELSO M. DELA CRUZ, CPA
 Municipal Accountant


HECTOR REUEL D. PASCUA
 Municipal Mayor